




Activity ID	PRPK	WBSF	AREA	Orig Dur	Early start	Early finish	Total Float	2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014
								-2	-1	1	2	3	4	5	6	7	8	9	10	11	12
<b>A0 0.0 MAJOR MILESTONES</b>																					
SM000MS010		A0		0	31DEC02*		0	OVERALL ITER SITE SELECTION (MONTH -6)													
SM000MS020		A0		0	31MAR03		0	FINAL LICENSE TO SITE & CONSTRUCT (MONTH -3)													
SM000MS025		A0		0	01JUL03		0	START EXCAVATION (MONTH 1)													
SM000MS030		A0		0	02JAN04*		0	START FIRST CONCRETE (MONTH 6)													
SM000MS040		A0		0		30MAR07*	0	TOKAMAK BUILDING HVAC READY (MONTH 45)													
SM000MS060		A0		0	02APR07*		0	START TF/VV/TS PRE-ASSEMBLY (MONTH 46)													
SM000MS050		A0		0	26JUL07*		0	START TOKAMAK ASSEMBLY IN PIT (MONTH 49) Start delivery of Magnets (PF6 & PF5)													
SM000MS080		A0		0		30SEP09*	0	DELIVERY OF MAGNETS COMPLETED (MONTH 75) (Central Solenoid Magnets)													
SM000MS100		A0		0	11DEC09		182	START INTEGRATED COMMISSIONING (MONTH 85)													
SM000MS090		A0		0		04JAN10*	0	TF/VV/TS COMPLETE TORUS (MONTH 86)													
SM000MS110		A0		0		29APR11	0	1ST PLASMA OP'N/INTEG TEST COMPL (TARGET MTH 94)													
SM000MS120		A0		0		29JUL11*	0	1ST PLASMA OP'N/INTEG TN TEST COMPL (MONTH 97)													

<b>B91C 9.1.C LICENSING (REGULATORY)</b>																					
SM91C00100		B91C		0	30MAR01*		0	LETTER OF INTENT/PROJECT DESC. TO CNSC													
SM91C00110		B91C		0		31MAY01	0	EA SCOPE FROM CNSC (EQ, QA, Constr/Safeguards Program, PSAR)													
SM91CMS020		B91C		0		31OCT01	0	DRAFT EA SUBMISSION TO CNSC (Preliminary Safety Report)													
SM91CMS030		B91C		63	02JAN02	29MAR02	0	CNSC EA HEARINGS (Preliminary Safety Report)													
SM91CMS040		B91C		0		31MAR03	0	OBTAIN LICENSE TO PREPARE SITE & CONSTRUCT													
SM91C00120		B91C		1,700	01APR03	22JAN10	0	PREPARE APPLICATION FOR LICENSE TO OPERATE Fnl Sfty Report, Procedures, Security, Worker Qual.													
SM91CMS050		B91C		0		22APR10	0	SUBMIT FNL SAFETY REPT TO REGULATOR FOR REVIEW													
SM91CMS060		B91C		0		29APR11	0	OBTAIN LICENSE TO OPERATE When 1st Plasma is ready.													

Start Date 01JAN01  
 Finish Date 10APR14  
 Data Date 30MAR01  
 Run Date 24APR01 11:14

 Early Bar  
 Progress Bar  
 Critical Activity

0423 Sheet 1 of 1  
**DRAFT  
 ITER CLARINGTON  
 Target Schedule  
 Major Milestones & Licensing**

Date		Revision	Checked	Approved
23APR01	Rev A		WS	LDM